XTES Environmental Ltd.

Project: Example Subdivision Geotechnical Investigation

Client: Example Developments Ltd.

Location: NE 10-52-25 W4M, near Edmonton, AB

BOREHOLE BH-EX1

XTES #: EX-2026-001

Sheet 1 of 1

ISSUED · REV 0 · 2026-03-20

Contractor / rig: Example Drilling Ltd. / Track-mounted auger

Coordinates: 334120 E, 5943410 N (UTM NAD83(CSRS) Zone 12)

Method: Solid-stem auger, 150 mm dia.

Ground elev.: 672.40 m Geodetic (CGVD2013)

Date: 2026-03-09 to 2026-03-09

Logged / reviewed: A.B. / C.D., P.Eng.

Depth (m)	Elev. (m)	Symbol	Stand-pipe	SOIL DESCRIPTION (CFEM / Modified USCS)	Sample	Blows/ 150 mm	N	SPT N blows/0.3 m (0 25 50)	PL • w LL (%) (0 30 60)	PP kPa	Su kPa	SO4 %	GW
0	672.40			**TOPSOIL …**									
				CLAY (CI) silty, trace sand, medium plastic, stiff, moist, brown, trace oxide staining (LACUSTRINE)	G1							0.12	
1	671.40				SS2	3-4-5	9			125			
2	670.40				G3								
3	669.40				SS4	4-6-8	14			160			
				CLAY (CI) silty, some sand, trace gravel, medium plastic, very stiff, moist, grey-brown, trace coal and oxide staining, trace gypsum crystals (TILL)									▼
4	668.40				SS5	6-9-12	21			250	110	0.35	
5	667.40												
6	666.40				SS6	8-11-14	25			300			
7	665.40			**SAND (SM)** fine grained, compact, wet, grey, sand lenses (TILL)	SS7	7-10-12	22						▽
8	664.40												S
					SS8	9-12-15	27						
9	663.40			**END OF BOREHOLE AT 9.00 M – TARGET DEPTH REACHED**									

Groundwater: Upon completion: slough at 8.60 m, water at 8.20 m. Seepage while drilling 7.60 m (2026-03-09); latest 4.00 m (2026-10-12).

Installation: Standpipe piezometer, 25 mm PVC Sch 40, slotted 5.50–8.50 m, 0.25 mm (#10) slot, stick-up 0.90 m.

Legend: SS split spoon, ST Shelby tube, G grab, A auger, C core. ▽ seepage while drilling, ▼ water level, S slough. N in blows/0.3 m (field, uncorrected). PP pocket penetrometer, Su field vane, SO4 water-soluble sulphate. Boundaries approximate.

Logged by	Reviewed by	Issue
A.B.	**C.D., P.Eng.**	**Rev 0 – Issued for use – 2026-03-20**

XTES Environmental Ltd.

Project: Example Subdivision Geotechnical Investigation

Client: Example Developments Ltd.

Location: NE 10-52-25 W4M, near Edmonton, AB

BOREHOLE BH-EX2

XTES #: EX-2026-001

Sheet 1 of 1

FOR REVIEW · NOT FOR CONSTRUCTION

Contractor / rig: Example Drilling Ltd. / Track-mounted auger

Coordinates: 334190 E, 5943450 N (UTM NAD83(CSRS) Zone 12)

Method: Solid-stem auger, 150 mm dia.

Ground elev.: 671.60 m Geodetic (CGVD2013)

Date: 2026-03-10 to 2026-03-10

Logged / reviewed: A.B. / C.D., P.Eng.

Depth (m)	Elev. (m)	Symbol	SOIL DESCRIPTION (CFEM / Modified USCS)	Sample	Blows/ 150 mm	N	SPT N blows/0.3 m (0 25 50)	PL • w LL (%) (0 40 80)	PP kPa	Su kPa	SO4 %	GW
0	671.60		**TOPSOIL** silty, moist, black, organics									
			FILL clay, silty, some sand, moist, brown, trace gravel and debris									
1	670.60			SS1	2-3-3	6						
			CLAY (CH) silty, high plastic, firm, moist, dark grey, slickensided (LACUSTRINE)									
2	669.60			ST2						40	0.48	
3	668.60			SS3	2-4-4	8			90			
4	667.60		**CLAY (CI)** sandy, some gravel, medium plastic, stiff, moist, grey, trace coal (TILL)									
				SS4	5-7-9	16			180			
5	666.60											
6	665.60			SS5	6-9-11	20			220			▽
7	664.60			SS6	8-10-13	23						▼
			END OF BOREHOLE AT 7.50 M – TARGET DEPTH REACHED									
8	663.60											
9	662.60											

DRAFT

Groundwater: Upon completion: water at 6.80 m. Seepage while drilling 6.10 m (2026-03-10).

Legend: SS split spoon, ST Shelby tube, G grab, A auger, C core. ▽ seepage while drilling, ▼ water level, S slough. N in blows/0.3 m (field, uncorrected). PP pocket penetrometer, Su field vane, SO4 water-soluble sulphate. Boundaries approximate.

Logged by	Reviewed by	Issue
A.B.	**C.D., P.Eng.**	**Draft – not issued**

XTES Environmental Ltd.

Project: Example Subdivision Geotechnical Investigation

Client: Example Developments Ltd.

Location: NE 10-52-25 W4M, near Edmonton, AB

BOREHOLE BH-EX3

XTES #: EX-2026-001

Sheet 1 of 1

DRAFT · NOT FOR CONSTRUCTION

Contractor / rig: Example Drilling Ltd. / Track-mounted auger

Coordinates: 334260 E, 5943490 N (UTM NAD83(CSRS) Zone 12)

Method: Solid-stem auger, 150 mm dia.

Ground elev.: 670.80 m Geodetic (CGVD2013)

Date: 2026-03-10 to 2026-03-10

Logged / reviewed: A.B. / C.D., P.Eng.

Depth (m)	Elev. (m)	Symbol	Stand-pipe	SOIL DESCRIPTION (CFEM / Modified USCS)	Sample	Blows/ 150 mm	N	SPT N blows/0.3 m (0 25 50)	PL • w LL (%) (0 30 60)	PP kPa	Su kPa	SO4 %	GW
0	670.80			**TOPSOIL …**									
				SILT (ML) sandy, some clay, low plastic, firm, moist, light brown, trace oxide staining (AEOLIAN)									
1	669.80				SS1	2-3-4	7			75			
2	668.80												
				SAND (SP) fine to medium grained, trace silt, poorly graded, compact, wet, brown (GLACIOFLUVIAL)									▼
					SS2	5-7-9	16						▽
3	667.80												
4	666.80				SS3	8-11-13	24						
5	665.80			**CLAY (CI)** silty, some sand, trace gravel, medium plastic, stiff, moist, grey, trace coal (TILL)									S
					SS4	6-8-10	18			175			
6	664.80												
					SS5	7-9-12	21						
7	663.80			**END OF BOREHOLE AT 7.00 M – TARGET DEPTH REACHED**									
8	662.80												
9	661.80												

DRAFT

Groundwater: Upon completion: slough at 5.20 m, water at 2.90 m. Seepage while drilling 2.60 m (2026-03-10); latest 2.40 m (2026-10-12).

Installation: Standpipe piezometer, 25 mm PVC Sch 40, slotted 2.50–5.50 m, 0.25 mm (#10) slot, stick-up 0.90 m.

Legend: SS split spoon, ST Shelby tube, G grab, A auger, C core. ▽ seepage while drilling, ▼ water level, S slough. N in blows/0.3 m (field, uncorrected). PP pocket penetrometer, Su field vane, SO4 water-soluble sulphate. Boundaries approximate.

Logged by	Reviewed by	Issue
A.B.	**C.D., P.Eng.**	**Draft – not issued**